



## **CULVER CITY HIGH SCHOOL ATHLETIC FIELD PROJECT UPDATE**

- Environmental concerns with synthetic field are being addressed, recently additional literature was provided to Todd Johnson regarding lead content.
- Received revised increment 01 drawings from design team March 14, 2013.
- Preliminary GMP and Lease Lease back contracts executed by District and BBC.
- Technical Specifications for project completed by A/E team March 14, 2013.
- Hazmat survey conducted on existing concession bldg., no hazardous materials detected.
- Geotechnical Engineer hire for soils testing in process by District.
- DSA Inspector hire in process by District.
- Increment 01 bid date re-scheduled to March 19, 2013.
- Pre-Construction meeting w/District, Public, end of March 2013.
- Ground breaking ceremony early April 2013 (Final date to be determined).
- Tentatively scheduled to set temporary fencing during Spring break.
- Increment 02 drawings pending from design team; anticipate receiving March 20, 2013.
- Landscape Architect visited site March 14, 2013 to coordinate new landscaping plans with communities input.

## **CULVER CITY UNIFIED NEEDS ASSEMENT UPDATE**

- Site assessment walks with Mike Korgan completed.
- Meeting with campus principals ongoing.
- Obtained as-built plans for each campus from District storage containers.
- Developing list and compiling photos of each campus needs for estimating.

### **MEETINGS WITH DISTRICT MARCH 14, 2013**

- Met with numerous District staff members, police/ fire department and the staff that organizes the fireworks show to further communicate about plans for construction and area not being available this year for the firework show.
- Introduced District to DSA closeout specialist who will be assisting with DSA certification of open A#'s on two adult school portables.
- Site walk with Dylan Farris to review conditions of Econ. class room and room 93 for future improvements.