



CULVER CITY HIGH SCHOOL ATHLETIC FIELD PROJECT UPDATE

- Subcontractor pre bid walk completed February 26, 2013.
- Anticipate receiving revised increment 01 drawings from design team March 5, 2013.
- Preliminary GMP and Lease Lease-back contracts executed by District and in process BBC.
- Technical Specifications for project to be completed by A/E by 3/7/13.
- Hazmat Consultant Hire (Encorp) in process by District.
- Geotechnical Engineer Hire for soils testing in process by District.
- DSA Inspector Hire in process by District.
- Increment 01 bid date re-scheduled to March 14, 2013.
- Pre-Construction meeting w/District, Public, end of March 2013.
- Ground breaking ceremony early late March / early April 2013 (Final date to be determined).
- Increment 02 drawings pending from design team are due by 3/22/13.
- Landscape Architect to provide plant options & tree cut sheets by 3/6/13.

CULVER CITY UNIFIED NEEDS ASSESSMENT UPDATE

- Site assessment walks with Mike Korgan ongoing.
- Meeting with campus principals ongoing.

