

SUNPOWER SOLAR PANEL PROJECT

CCUSD Solar Project Status

- Additional Survey and Geotech for revised Array Layout are complete
- Design is officially under way, 25% design drawings will be submitted to District week of 3/25
- SunPower performed an electrical interconnection audit of the existing switchgear on 3/12 and found that no upgrades to the existing equipment are required.
- The existing switchgear has provisions to accept our new PV System conductors.

CCUSD Solar Project Timeline

- Design is scheduled to be completed by 5/24.
- Construction is scheduled to begin on 6/24 and finish in early October.
- All underground work and steel erection will be completed during Summer 2013.
- Solar System will be energized by mid November 2013.