



### Tentative Phasing Schedule

**Phase 1 - October 23, 2023 to November 30, 2023**

- 1) 10/23/23-10/27/23 MS Buildings: 1,2
- 2) 10/26/23-11/03/23 MS Buildings: 3,4,5,7
- 3) 10/30/23-11/07/23 MS Buildings: 8,9,10
- 4) 11/03/23-11/10/23 HS Buildings: Science A  
MS Buildings: 11,12, Container
- 5) 11/07/23-11/13/23 HS Buildings: 7, Shed, Library 4
- 6) 11/09/23-11/15/23 HS Buildings: 20, Gym, Concession, RELO
- 7) 11/13/23-11/17/23 HS Buildings: 22, Containers
- 8) 11/15/23-11/30/23 Additional Abatement and Painting
- 9) 11/20/23-11/25/23 HS Buildings: 1,2,3; MS Hallways, Covered Walkways and Doors, Stairways, Stair Risers, Treads, Nosing & Handrails

**Phase 2A - The following scope to be completed during the winter break of December 26, 2023 till January 5, 2024:**

- 10) 12/26/23-01/05/23 HS Walkways
- 11) 12/28/23-01/01/24 HS Exterior Lockers at Buildings: 7,8,9,10,11,12,13
- 12) 12/29/23-01/02/24 MS Walkways and Doors of Buildings: 4,5,7,8,9,10,11,12
- 13) 12/30/23-01/03/24 HS Walkways, Hallways, Covered Walkways, Stairways, Stair Risers, Treads, Nosing & Handrails;

**Phase 2B - December 1 2023 to December 22, 2024**

- 14) 12/04/23-12/07/23 HS buildings: 6,8,9,10
- 15) 12/05/23-12/09/23 HS Buildings: 11,12,13
- 16) 12/06/23-12/11/23 HS Buildings: 14,15
- 17) 12/08/23-12/12/23 HS Buildings 16,18,19
- 18) 12/11/23-12/13/23 Covered Walkways, MS Building 13
- 19) 12/12/23-12/15/23 Gates and Fences
- 20) 12/18/23-12/22/23 Shade Structure and Misc